

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

MPP Buildings Grant 2015-16 – Warangal PR Region – Kothaguda (M) – C/o New MPP building at Kothaguda (V) & (M) – According Post facto Extension of Agreement Time up to 16.11.2017 without penalty – Orders – Issued

---

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 89**

**Dated: 03-02-2018**  
**Read the following:-**

1. G.O.Rt.No.652, PR&RD (Progs.II) Dept., dated:13.10.2015.
2. From the ENC, PR, Hyd, Lr.No.AEE3/DEE/WGL/ MPP/EOAT/2017, dt.09.10.2017.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj (i/c), Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time upto 16.11.2017(246 days) without imposing penalty in respect of work "C/o New MPP building at Kothaguda (V) & (M), warangal District", as the delay is not attributed to the contractor and due to non handing over of the site by Revenue and Forest Departments.

2. The Engineer-in-Chief, Panchayat Raj (i/c), Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

**To**

The Engineer-in-Chief, Panchayat Raj , Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

The SE,PR,Warangal

SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**